

Weekly Blitz

July 14, 2017



Pleasant Run Elementary



This week, Area A gymnasium masonry walls are up to 28' and will be topped-out next week. Window openings are being established and coming to bearing heights.

Area B Main Level concrete has been placed in its' entirety this week.

Struble Elementary



Walls around the Stage in Area A continue to reach bearing height this week. The gym slab-on-grade was poured. Preparations are being made for the upcoming pour of Area B's Main Level Deck next week.

Taylor Elementary



This week Area B's Main Level Deck was poured along with the electrical transformer pad in Area A's Mechanical Courtyard.

Area A also had its bearing wall from the East Wall of the Gym clear to the West end of the Mechanical Room built and we are beginning to wrap around to the South Side of Area A's Loading Dock Area.

White Oak Middle School



White Oak this week lined up the 2 new Air Handling Units that are to be hung from the ceiling in the Stage area. Masons were resizing duct openings in the gym walls along with closing up openings that are no longer needed. Electricians were also able to concrete the transformer and Chiller pads.

Colerain High School



At Colerain High School, we continue the brick cleaning. This week the lower level brick on the Staff Parking Lot side is being cleaned from top to bottom.