

# Weekly Blitz

July 7, 2017



## *Pleasant Run Elementary*



In preparation for the concrete pour on July 12, wire mesh and metal decking were completed today. The gym wall is now up to sixteen feet, as well as, the stage which is up to fourteen feet. Temporary power in Lower Level B was completed this week as well.

# *Taylor Elementary*



The stage walls are up to twelve feet all sides, as of this morning. While, the wall behind the stage is now up to fourteen feet. Metal decking on Main Level, Area B, is 95% complete: concrete pour to follow July 12, 2017.

# Struble Elementary



Slab preparation on Main Level A (Gym) took place today, as it will be poured July 12, 2017. Metal decking and concrete block around the stage progressed as well this week.

# White Oak Middle School



This week a box out for a utility pad was constructed: while stub ups have also progressed throughout this week. While chiller pipes were placed in classrooms.

# Colerain High School



Exterior brick cleaning took place this week.